BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
Item No. 01		Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, roads drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift up lift 1.5, excavated surface leveled and neatly dressed disposed earth to be leveled after breaking of clods and neatly dressed as per specifications.Complete as per specification and direction of site engineer in incharge									
			Cum								
		Vide Total executed Quantity from premeasuremet Page no.						1602.60			
		Total						1602.60			
		Modified Tender Quantity						1603.09			
		Now to be Paid Quantity						**1602.60**		**174.72**	**280005.62**
Item No. 04		Removing and refixing stone slabs of drains and pointing in CM (1:3)Complete as per specification and direction of site engineer in incharge									
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no.						624.51			
		Total						624.51			
		Modified Tender Quantity						624.51			
		Now to be Paid Quantity						**624.51**		**84.58**	**52821.06**
Item No. 05		Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete.Complete as per specification and direction of site engineer in incharge									
Measurements taken on											
		Sri Vidhyalaya higher primery School road									
		Lhs									
15	16		Sqm	1	1.00	1.35		1.35			
24	25		Sqm	1	1.00	1.35		1.35			
40	41		Sqm	1	1.00	1.35		1.35			
		Rhs									
15	16		Sqm	1	1.00	1.35		1.35			
24	25		Sqm	1	1.00	1.35		1.35			
40	41		Sqm	1	1.00	1.35		1.35			
		4th Cross kuvempunagara 1st Stage						8.1			
		Lhs									

Contactor

RAJAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
11	12		Sqm	1	1.00	1.35		1.35			
22	24		Sqm	1	2.00	1.35		2.70			
40	42		Sqm	1	2.00	1.35		2.70			
54	56		Sqm	1	2.00	1.35		2.70			
86	88		Sqm	1	2.00	1.35		2.70			
100	102		Sqm	1	2.00	1.35		2.70			
		Rhs									
11	12		Sqm	1	1.00	1.35		1.35			
22	24		Sqm	1	2.00	1.35		2.70			
40	42		Sqm	1	2.00	1.35		2.70			
54	56		Sqm	1	2.00	1.35		2.70			
86	88		Sqm	1	2.00	1.35		2.70			
100	102		Sqm	1	2.00	1.35		2.70			
		Sri nidhi layout 1st cross									
		Lhs									
3	5.7		Sqm	1	2.70	1.35		3.65			
15	17		Sqm	1	2.00	1.35		2.70			
25	26		Sqm	1	1.00	1.35		1.35			
53	54		Sqm	1	1.00	1.35		1.35			
102	103		Sqm	1	1.00	1.35		1.35			
		Rhs									
3	5.7		Sqm	1	2.70	1.35		3.65			
15	17		Sqm	1	2.00	1.35		2.70			
25	26		Sqm	1	1.00	1.35		1.35			
53	54		Sqm	1	1.00	1.35		1.35			
102	103		Sqm	1	1.00	1.35		1.35			
		Sawmill Backside road									
		Cross Road									
		Lhs									
10	11		Sqm	1	1.00	1.35		1.35			
22	23.5		Sqm	1	1.50	1.35		2.03			
38	39		Sqm	1	1.00	1.35		1.35			
		Rhs									
10	11		Sqm	1	1.00	1.35		1.35			
22	23.5		Sqm	1	1.50	1.35		2.03			
38	39		Sqm	1	1.00	1.35		1.35			
		Sawmill Backside road									
		Lhs									
7	8		Sqm	1	1.00	1.35		1.35			
25	27		Sqm	1	2.00	1.35		2.70			
41	42		Sqm	1	1.00	1.35		1.35			

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
55	56		Sqm	1	1.00	1.35		1.35			
		Rhs									
7	8		Sqm`	1	1.00	1.35		1.35			
25	27		Sqm	1	2.00	1.35		2.70			
41	42		Sqm	1	1.00	1.35		1.35			
55	56		Sqm	1	1.00	1.35		1.35			
		Dr Apj Abdul kalam Road									
		Lhs									
16.8	26		Sqm	1	9.20	1.35		12.42			
49	58		Sqm	1	9.00	1.35		12.15			
74	80		Sqm	1	6.00	1.35		8.10			
120.6	123.4		Sqm	1	2.80	1.35		3.78			
		Rhs									
3	12		Sqm	1	9.00	1.35		12.15			
36	45		Sqm	1	9.00	1.35		12.15			
66	75		Sqm	1	9.00	1.35		12.15			
93	101		Sqm	1	8.00	1.35		10.80			
								165.24		698.90	115486.24
Item No. 08		**Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. and as per the direction of Engineer in charge of the work.**									
			Cum								
		Vide Total executed Quantity from premeasuremet Page no.						98.95			
							Total	98.95			
							Modified Tender Quantity	98.95			
							Now to be Paid Quantity	**98.95**		**51.19**	**5065.05**
Item No. 09		**Lead for disposal of earth shall be payable at Carriage rates (Lead & Lift) by mechanical means including loading and unloading**									
			Cum								
		Vide Total executed Quantity from premeasuremet Page no.						1701.54			
							Total	1701.54			
							Modified Tender Quantity	1702.04			
							Now to be Paid Quantity	**1701.54**		**118.41**	**201479.62**

Contactor

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
Item no.12		Providing,laying, spreading and compacting crushed stone aggregates of granite/trap/ basalt to wet mix macadam specification including pre mixing the Material with water at OMC in mechanical mix plant carriage of mixed material by tipper to site, laying in uniform layers with paver in sub-base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density. complete as per specifications.									
			Cum								
		Vide Total executed Quantity from premeasuremet Page no.						2323.00			
		Total						2323.00			
		Tender Quantity						1404.12			
		Now to be Paid Quantity									
		Qty upto 125%						**1755.15**		**1856.31**	**3258102.50**
		Qty above 125%						**567.85**		**2101.14**	**1193144.21**
Item No. 13		Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by manual means without disturbing the base and stacking of the debris materials including cost of all labour charges complete as per specifications									
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no.						9669.82			
		Total						9669.82			
		Tender Quantity						2614.90			
		Now to be Paid Quantity									
		Qty upto 125%						**3268.63**		**63.43**	**207328.88**
		Qty above 125%						**6401.20**		**100.16**	**641146.64**
E1		KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications									

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no.						10100.02			
		Total						10100.02			
		Modified Tender Quantity						10100.02			
		Now to be Paid Quantity						**10100.02**		**30.05**	**303486.79**
Item no.16		**providing and laying bituminous macadam on prepared surface with crushed coarse as per design mix formula for base / binding courseincluding loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant,transporting the mixed material in tipper to paver and laying mixed materials, with paver finisher to the required level and grade,rolling by power roller to achieve the desired density,but excluding cost of primer/tack coat including lead,lift and cost of all materials,labour,HOM of machineries complete as per specifications**									
			Cum								
		Vide Total executed Quantity from premeasuremet Page no.						483.49			
		Total						483.49			
		Tender Quantity						451.18			
		Now to be Paid Quantity									
		Qty upto 125%						**483.49**		**6019.64**	**2910441.76**
Item no.17		**Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. and as per the direction of Engineer in charge of the work.**									
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no.						12386.04			
		Total						12386.04			
		Modified Tender Quantity						12386.04			
		Now to be Paid Quantity						**12386.04**		**3.34**	**41369.36**
Item no.18		**Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications and as per the direction of Engineer in charge of the work.**									
Measurements taken on											
		Gangamma gudi police station Road									
0	15		Sqm	1	15.00	5.40		81.00			
15	30		Sqm	1	15.00	4.90		73.50			

Contractor

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
30	45		Sqm	1	15.00	4.90		73.50			
45	60		Sqm	1	15.00	5.40		81.00			
60	75		Sqm	1	15.00	5.65		84.75			
75	90		Sqm	1	15.00	5.40		81.00			
90	102.1		Sqm	1	12.10	5.40		65.34			
		Culvert									
0	15		Sqm	1	15.00	5.65		84.75			
15	30		Sqm	1	15.00	5.40		81.00			
30	45		Sqm	1	15.00	5.20		78.00			
45	60		Sqm	1	15.00	5.20		78.00			
60	75		Sqm	1	15.00	5.20		78.00			
75	90		Sqm	1	15.00	5.20		78.00			
90	105		Sqm	1	15.00	5.65		84.75			
105	120		Sqm	1	15.00	5.75		86.25			
120	135		Sqm	1	15.00	5.75		86.25			
135	145.9		Sqm	1	10.90	5.75		62.68			
		Sri Vidhyalaya higher primery School road									
0	15		Sqm	1	15.00	5.95		89.25			
15	30		Sqm	1	15.00	5.05		75.75			
30	45		Sqm	1	15.00	5.10		76.50			
45	54.8		Sqm	1	9.80	5.75		56.35			
		Govt School Road									
0	15		Sqm	1	15.00	6.20		93.00			
15	30		Sqm	1	15.00	6.15		92.25			
30	45		Sqm	1	15.00	5.90		88.50			
45	60		Sqm	1	15.00	5.30		79.50			
60	75		Sqm	1	15.00	5.35		80.25			
75	79		Sqm	1	4.00	5.00		20.00			
		T P Kailasam Road									
0	15		Sqm	1	15.00	5.20		78.00			
15	30		Sqm	1	15.00	5.20		78.00			
30	45		Sqm	1	15.00	4.90		73.50			
45	60		Sqm	1	15.00	4.75		71.25			
60	72		Sqm	1	12.00	4.80		57.60			
		Tippu sulthan road									
0	15		Sqm	1	15.00	4.70		70.50			
15	30		Sqm	1	15.00	4.75		71.25			
30	45		Sqm	1	15.00	4.85		72.75			
45	60		Sqm	1	15.00	4.95		74.25			
60	73		Sqm	1	13.00	5.00		65.00			
		R R Store Kuvempunagara 2nd stage Main Road									

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
0	15		Sqm	1	15.00	3.95		59.25			
15	30		Sqm	1	15.00	3.95		59.25			
30	45		Sqm	1	15.00	4.50		67.50			
45	60		Sqm	1	15.00	4.90		73.50			
60	75		Sqm	1	15.00	5.10		76.50			
75	90		Sqm	1	15.00	5.20		78.00			
90	100.8		Sqm	1	10.80	5.60		60.48			
		Choudappa road									
0	15		Sqm	1	15.00	4.35		65.25			
15	30		Sqm	1	15.00	5.20		78.00			
30	45		Sqm	1	15.00	5.55		83.25			
45	60		Sqm	1	15.00	5.55		83.25			
60	65.4		Sqm	1	5.40	6.05		32.67			
		Triveni Road									
0	15		Sqm	1	15.00	5.30		79.50			
15	30		Sqm	1	15.00	5.30		79.50			
30	45		Sqm	1	15.00	5.10		76.50			
45	55		Sqm	1	10.00	5.00		50.00			
		4th Cross kuvempunagara 1st Stage									
0	15		Sqm	1	15.00	5.55		83.25			
15	30		Sqm	1	15.00	5.45		81.75			
30	45		Sqm	1	15.00	4.75		71.25			
45	60		Sqm	1	15.00	4.25		63.75			
60	75		Sqm	1	15.00	4.55		68.25			
75	90		Sqm	1	15.00	4.45		66.75			
90	105		Sqm	1	15.00	4.40		66.00			
105	120		Sqm	1	15.00	4.25		63.75			
120	135		Sqm	1	15.00	3.80		57.00			
135	150		Sqm	1	15.00	3.70		55.50			
150	165		Sqm	1	15.00	3.70		55.50			
165	180		Sqm	1	15.00	3.90		58.50			
180	195		Sqm	1	15.00	5.05		75.75			
195	210		Sqm	1	15.00	6.40		96.00			
210	214.7		Sqm	1	4.70	6.90		32.43			
		5th Cross Kuvempunagara 1st stsge									
0	15		Sqm	1	15.00	6.00		90.00			
15	30		Sqm	1	15.00	5.20		78.00			
30	45		Sqm	1	15.00	5.40		81.00			
45	60		Sqm	1	15.00	5.40		81.00			
60	75		Sqm	1	15.00	5.40		81.00			
75	90		Sqm	1	15.00	5.35		80.25			
90	105		Sqm	1	15.00	5.20		78.00			
105	120		Sqm	1	15.00	4.85		72.75			

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks	Rate in	Amount in
From	To				(m)	(m)	(m)			RS.	RS.
120	135		Sqm	1	15.00	4.70		70.50			
135	139.1		Sqm	1	4.10	5.05		20.71			
		Naidu Layout 1st Cross									
0	15		Sqm	1	15.00	5.35		80.25			
15	30		Sqm	1	15.00	4.80		72.00			
30	45		Sqm	1	15.00	4.80		72.00			
45	60		Sqm	1	15.00	4.95		74.25			
60	61		Sqm	1	1.00	5.00		5.00			
		Sri nidhi layout 1st cross									
0	15		Sqm	1	15.00	5.25		78.75			
15	30		Sqm	1	15.00	5.30		79.50			
30	45		Sqm	1	15.00	5.40		81.00			
45	60		Sqm	1	15.00	5.90		88.50			
60	75		Sqm	1	15.00	5.70		85.50			
75	90		Sqm	1	15.00	4.85		72.75			
90	105		Sqm	1	15.00	4.45		66.75			
105	120		Sqm	1	15.00	4.45		66.75			
120	135		Sqm	1	15.00	4.75		71.25			
135	150		Sqm	1	15.00	4.95		74.25			
150	154.7		Sqm	1	4.70	5.15		24.20			
		Sawmill Backside road									
		Cross Road									
0	15		Sqm	1	15.00	3.80		57.00			
15	30		Sqm	1	15.00	4.00		60.00			
30	45		Sqm	1	15.00	3.95		59.25			
45	60		Sqm	1	15.00	3.65		54.75			
60	69.7		Sqm	1	9.70	3.85		37.35			
		Sawmill Backside road									
0	15		Sqm	1	15.00	5.25		78.75			
15	30		Sqm	1	15.00	5.05		75.75			
30	45		Sqm	1	15.00	5.35		80.25			
45	60		Sqm	1	15.00	6.00		90.00			
60	75		Sqm	1	15.00	5.85		87.75			
75	90		Sqm	1	15.00	6.25		93.75			
90	92.7		Sqm	1	2.70	6.25		16.88			
		H V V Valley									
		Gate to end point									
0	15		Sqm	1	15.00	6.30		94.50			
15	30		Sqm	1	15.00	6.75		101.25			
30	45		Sqm	1	15.00	6.75		101.25			
45	60		Sqm	1	15.00	6.80		102.00			
60	75		Sqm	1	15.00	6.80		102.00			

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
75	90		Sqm	1	15.00	6.80		102.00			
90	105		Sqm	1	15.00	6.80		102.00			
105	120		Sqm	1	15.00	6.80		102.00			
120	135		Sqm	1	15.00	6.80		102.00			
135	150		Sqm	1	15.00	6.80		102.00			
150	165		Sqm	1	15.00	6.80		102.00			
165	180		Sqm	1	15.00	6.75		101.25			
180	195		Sqm	1	15.00	6.85		102.75			
195	210		Sqm	1	15.00	7.05		105.75			
210	225		Sqm	1	15.00	7.10		106.50			
225	240		Sqm	1	15.00	6.85		102.75			
240	255		Sqm	1	15.00	7.25		108.75			
255	270		Sqm	1	15.00	7.50		112.50			
270	285		Sqm	1	15.00	6.90		103.50			
285	300		Sqm	1	15.00	6.75		101.25			
300	315		Sqm	1	15.00	6.75		101.25			
315	330		Sqm	1	15.00	6.70		100.50			
330	345		Sqm	1	15.00	6.75		101.25			
345	360		Sqm	1	15.00	6.80		102.00			
360	375		Sqm	1	15.00	6.80		102.00			
375	390		Sqm	1	15.00	6.85		102.75			
390	405		Sqm	1	15.00	6.95		104.25			
405	419.3		Sqm	1	14.30	7.15		102.25			
		End point to gate									
0	15		Sqm	1	15.00	7.45		111.75			
15	30		Sqm	1	15.00	7.10		106.50			
30	45		Sqm	1	15.00	6.80		102.00			
45	60		Sqm	1	15.00	6.85		102.75			
60	75		Sqm	1	15.00	6.90		103.50			
75	90		Sqm	1	15.00	6.90		103.50			
90	105		Sqm	1	15.00	6.90		103.50			
105	120		Sqm	1	15.00	6.95		104.25			
120	135		Sqm	1	15.00	7.05		105.75			
135	150		Sqm	1	15.00	7.50		112.50			
150	165		Sqm	1	15.00	7.30		109.50			
165	180		Sqm	1	15.00	6.75		101.25			
180	195		Sqm	1	15.00	7.15		107.25			
195	210		Sqm	1	15.00	7.20		108.00			
210	225		Sqm	1	15.00	6.90		103.50			
225	240		Sqm	1	15.00	6.85		102.75			
240	255		Sqm	1	15.00	6.75		101.25			
255	270		Sqm	1	15.00	6.70		100.50			
270	285		Sqm	1	15.00	6.70		100.50			
285	300		Sqm	1	15.00	6.75		101.25			
300	315		Sqm	1	15.00	6.80		102.00			
315	330		Sqm	1	15.00	6.65		99.75			
330	345		Sqm	1	15.00	6.65		99.75			

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
345	360		Sqm	1	15.00	6.80		102.00			
360	375		Sqm	1	15.00	6.85		102.75			
375	390		Sqm	1	15.00	6.90		103.50			
390	393.9		Sqm	1	3.90	6.90		26.91			
		Dr Apj Abdul kalam Road									
0	15		Sqm	1	15.00	5.50		82.50			
15	30		Sqm	1	15.00	4.15		62.25			
30	45		Sqm	1	15.00	4.30		64.50			
45	60		Sqm	1	15.00	4.35		65.25			
60	75		Sqm	1	15.00	4.35		65.25			
75	90		Sqm	1	15.00	4.40		66.00			
90	105		Sqm	1	15.00	4.40		66.00			
105	123.6		Sqm	1	18.60	4.25		79.05			
		Cross Road									
0	15		Sqm	1	15.00	6.05		90.75			
15	30		Sqm	1	15.00	5.60		84.00			
30	46		Sqm	1	16.00	6.05		96.80			
		Ayyappa Temple Road									
0	15		Sqm	1	15.00	5.25		78.75			
15	30		Sqm	1	15.00	5.20		78.00			
30	45		Sqm	1	15.00	5.05		75.75			
45	60		Sqm	1	15.00	4.90		73.50			
60	75		Sqm	1	15.00	4.65		69.75			
75	90		Sqm	1	15.00	4.70		70.50			
90	105		Sqm	1	15.00	5.05		75.75			
105	120		Sqm	1	15.00	5.40		81.00			
120	135		Sqm	1	15.00	5.70		85.50			
135	150		Sqm	1	15.00	6.40		96.00			
150	165		Sqm	1	15.00	6.35		95.25			
165	177		Sqm	1	12.00	8.55		102.60			
		Aveksha Hospital Beside									

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
0	15		Sqm	1	15.00	6.25		93.75			
15	30		Sqm	1	15.00	5.50		82.50			
30	45		Sqm	1	15.00	5.35		80.25			
45	60		Sqm	1	15.00	5.25		78.75			
60	75		Sqm	1	15.00	5.30		79.50			
75	90		Sqm	1	15.00	5.25		78.75			
90	105		Sqm	1	15.00	5.15		77.25			
105	120		Sqm	1	15.00	5.05		75.75			
120	135		Sqm	1	15.00	5.55		83.25			
135	150		Sqm	1	15.00	5.70		85.50			
150	165		Sqm	1	15.00	5.30		79.50			
165	180		Sqm	1	15.00	5.30		79.50			
180	195		Sqm	1	15.00	5.30		79.50			
195	210		Sqm	1	15.00	5.30		79.50			
210	225		Sqm	1	15.00	5.35		80.25			
225	240		Sqm	1	15.00	5.45		81.75			
240	255		Sqm	1	15.00	5.35		80.25			
255	270		Sqm	1	15.00	5.25		78.75			
270	285		Sqm	1	15.00	5.30		79.50			
285	297.7		Sqm	1	12.70	5.40		68.58			
297.7	300.8		Sqm	1	3.10	5.50		17.05			
		3rd Main Road Varadha raj Swammi Temple									
0	15		Sqm	1	15.00	6.00		90.00			
15	30		Sqm	1	15.00	5.30		79.50			
30	45		Sqm	1	15.00	5.35		80.25			
45	60		Sqm	1	15.00	5.00		75.00			
60	78		Sqm	1	18.00	6.40		115.20			
		Varadh Raj Nagar 2nd phase Connect To School									
0	30		Sqm	1	30.00	5.80		174.00			
30	60		Sqm	1	30.00	5.50		165.00			
60	90		Sqm	1	30.00	5.45		163.50			

14907.55

CAFE measured

17389.88

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
90	120		Sqm	1	30.00	5.55		166.50			
120	150		Sqm	1	30.00	5.35		160.50			
150	180		Sqm	1	30.00	5.20		156.00			
180	210		Sqm	1	30.00	5.70		171.00			
210	232.6		Sqm	1	22.60	5.95		134.47			
		Varadh Raj Nagar 2nd phase Connect To School #41/A Janies Shalom									
0	30		Sqm	1	30.00	4.35		130.50			
30	37.3		Sqm	1	7.30	4.50		32.85			
		Varada Raj nagar 2nd Main									
0	30		Sqm	1	30.00	5.80		174.00			
30	60		Sqm	1	30.00	5.50		165.00			
60	90		Sqm	1	30.00	5.45		163.50			
90	120		Sqm	1	30.00	5.55		166.50			
120	150		Sqm	1	30.00	5.35		160.50			
150	178.7		Sqm	1	28.70	5.20		149.24			
		Varada Raj nagar 7th Cross									
0	30		Sqm	1	30.00	3.95		118.50			
30	60		Sqm	1	30.00	3.40		102.00			
60	64.7		Sqm	1	4.70	2.95		13.87			
		Green Court (Green Valley's Shelters Sri Nidhi Layout.									
0	30		Sqm	1	30.00	5.65		169.50			
30	60		Sqm	1	30.00	5.10		153.00			
60	90		Sqm	1	30.00	5.20		156.00			
90	120		Sqm	1	30.00	5.20		156.00			
120	138		Sqm	1	18.00	5.05		90.90			
		ganesh Layout Terrazio Apartment (Near Sri Nidhi Layout)									
0	26		Sqm	1	26.00	4.90		127.40			
27.2	57.2		Sqm	1	30.00	5.15		154.50			
57.2	69.2		Sqm	1	12.00	4.75		57.00			
		ganesh Layout Terrazio Apartment (Near Sri Nidhi Layout)									
0	27		Sqm	1	27.00	4.80		129.60			

20748.21

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
		Sri nidhi layout 8th D Main Road									
0	30		Sqm	1	30.00	5.10		153.00			
30	60		Sqm	1	30.00	4.95		148.50			
60	90		Sqm	1	30.00	4.95		148.50			
90	107		Sqm	1	17.00	4.85		82.45			
		Sri nidhi layout 8th A Main Road									
0	30		Sqm	1	30.00	5.15		154.50			
30	60		Sqm	1	30.00	5.25		157.50			
60	96.8		Sqm	1	36.80	5.40		198.72			
		Singapura Paradaise #6 Sri Nidhi									
0	30		Sqm	1	30.00	4.70		141.00			
30	61		Sqm	1	31.00	4.75		147.25			
0	30		Sqm	1	30.00	4.30		129.00			
30	69		Sqm	1	39.00	4.90		191.10			
							Total Qty	22495.96			
							Tender Qty	22335.70			
							Qty upto 125%	**22495.96**		**10.02**	**225409.47**
Item no.19		**Providing and laying bituminous concrete using crushed aggregates of specified grading,premixed with bituminous binder and filler,transporting the hot mix to work site,laying with a paver finisher to the required grade, level and alignment,rolling with smooth wheeled,vibratory and tandem rollers to achieve the desired compaction as per MORTH specification**									
Measurements taken on											
		Gangamma gudi police station Road									
0	15		Cum	1	15.00	5.40	0.04	3.24			
15	30		Cum	1	15.00	4.90	0.04	2.94			
30	45		Cum	1	15.00	4.90	0.04	2.94			
45	60		Cum	1	15.00	5.40	0.04	3.24			
60	75		Cum	1	15.00	5.65	0.04	3.39			
75	90		Cum	1	15.00	5.40	0.04	3.24			
90	102.1		Cum	1	12.10	5.40	0.04	2.61			
		Culvert									
0	15		Cum	1	15.00	5.65	0.04	3.39			
15	30		Cum	1	15.00	5.40	0.04	3.24			
30	45		Cum	1	15.00	5.20	0.04	3.12			
45	60		Cum	1	15.00	5.20	0.04	3.12			
60	75		Cum	1	15.00	5.20	0.04	3.12			

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
75	90		Cum	1	15.00	5.20	0.04	3.12			
90	105		Cum	1	15.00	5.65	0.04	3.39			
105	120		Cum	1	15.00	5.75	0.04	3.45			
120	135		Cum	1	15.00	5.75	0.04	3.45			
135	145.9		Cum	1	10.90	5.75	0.04	2.51			
		Sri Vidhyalaya higher primery School road									
0	15		Cum	1	15.00	5.95	0.04	3.57			
15	30		Cum	1	15.00	5.05	0.04	3.03			
30	45		Cum	1	15.00	5.10	0.04	3.06			
45	54.8		Cum	1	9.80	5.75	0.04	2.25			
		Govt School Road									
0	15		Cum	1	15.00	6.20	0.04	3.72			
15	30		Cum	1	15.00	6.15	0.04	3.69			
30	45		Cum	1	15.00	5.90	0.04	3.54			
45	60		Cum	1	15.00	5.30	0.04	3.18			
60	75		Cum	1	15.00	5.35	0.04	3.21			
75	79		Cum	1	4.00	5.00	0.04	0.80			
		T P Kailasam Road									
0	15		Cum	1	15.00	5.20	0.04	3.12			
15	30		Cum	1	15.00	5.20	0.04	3.12			
30	45		Cum	1	15.00	4.90	0.04	2.94			
45	60		Cum	1	15.00	4.75	0.04	2.85			
60	72		Cum	1	12.00	4.80	0.04	2.30			
		Tippu sulthan road									
0	15		Cum	1	15.00	4.70	0.04	2.82			
15	30		Cum	1	15.00	4.75	0.04	2.85			
30	45		Cum	1	15.00	4.85	0.04	2.91			
45	60		Cum	1	15.00	4.95	0.04	2.97			
60	73		Cum	1	13.00	5.00	0.04	2.60			
		R R Store Kuvempunagara 2nd stage Main Road									
0	15		Cum	1	15.00	3.95	0.04	2.37			
15	30		Cum	1	15.00	3.95	0.04	2.37			
30	45		Cum	1	15.00	4.50	0.04	2.70			
45	60		Cum	1	15.00	4.90	0.04	2.94			
60	75		Cum	1	15.00	5.10	0.04	3.06			
75	90		Cum	1	15.00	5.20	0.04	3.12			
90	100.8		Cum	1	10.80	5.60	0.04	2.42			
		Choudappa road									
0	15		Cum	1	15.00	4.35	0.04	2.61			

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
15	30		Cum	1	15.00	5.20	0.04	3.12			
30	45		Cum	1	15.00	5.55	0.04	3.33			
45	60		Cum	1	15.00	5.55	0.04	3.33			
60	65.4		Cum	1	5.40	6.05	0.04	1.31			
		Triveni Road									
0	15		Cum	1	15.00	5.30	0.04	3.18			
15	30		Cum	1	15.00	5.30	0.04	3.18			
30	45		Cum	1	15.00	5.10	0.04	3.06			
45	55		Cum	1	10.00	5.00	0.04	2.00			
		4th Cross kuvempunagara 1st Stage									
0	15		Cum	1	15.00	5.55	0.04	3.33			
15	30		Cum	1	15.00	5.45	0.04	3.27			
30	45		Cum	1	15.00	4.75	0.04	2.85			
45	60		Cum	1	15.00	4.25	0.04	2.55			
60	75		Cum	1	15.00	4.55	0.04	2.73			
75	90		Cum	1	15.00	4.45	0.04	2.67			
90	105		Cum	1	15.00	4.40	0.04	2.64			
105	120		Cum	1	15.00	4.25	0.04	2.55			
120	135		Cum	1	15.00	3.80	0.04	2.28			
135	150		Cum	1	15.00	3.70	0.04	2.22			
150	165		Cum	1	15.00	3.70	0.04	2.22			
165	180		Cum	1	15.00	3.90	0.04	2.34			
180	195		Cum	1	15.00	5.05	0.04	3.03			
195	210		Cum	1	15.00	6.40	0.04	3.84			
210	214.7		Cum	1	4.70	6.90	0.04	1.30			
		5th Cross Kuvempunagara 1st stsge									
0	15		Cum	1	15.00	6.00	0.04	3.60			
15	30		Cum	1	15.00	5.20	0.04	3.12			
30	45		Cum	1	15.00	5.40	0.04	3.24			
45	60		Cum	1	15.00	5.40	0.04	3.24			
60	75		Cum	1	15.00	5.40	0.04	3.24			
75	90		Cum	1	15.00	5.35	0.04	3.21			
90	105		Cum	1	15.00	5.20	0.04	3.12			
105	120		Cum	1	15.00	4.85	0.04	2.91			
120	135		Cum	1	15.00	4.70	0.04	2.82			
135	139.1		Cum	1	4.10	5.05	0.04	0.83			
		Naidu Layout 1st Cross									
0	15		Cum	1	15.00	5.35	0.04	3.21			
15	30		Cum	1	15.00	4.80	0.04	2.88			
30	45		Cum	1	15.00	4.80	0.04	2.88			
45	60		Cum	1	15.00	4.95	0.04	2.97			

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
60	61		Cum	1	1.00	5.00	0.04	0.20			
		Sri nidhi layout 1st cross							233.89		
0	15		Cum	1	15.00	5.25	0.04	3.15			
15	30		Cum	1	15.00	5.30	0.04	3.18			
30	45		Cum	1	15.00	5.40	0.04	3.24			
45	60		Cum	1	15.00	5.90	0.04	3.54			
60	75		Cum	1	15.00	5.70	0.04	3.42			
75	90		Cum	1	15.00	4.85	0.04	2.91			
90	105		Cum	1	15.00	4.45	0.04	2.67			
105	120		Cum	1	15.00	4.45	0.04	2.67			
120	135		Cum	1	15.00	4.75	0.04	2.85			
135	150		Cum	1	15.00	4.95	0.04	2.97			
150	154.7		Cum	1	4.70	5.15	0.04	0.97			
		Sawmill Backside road									
		Cross Road									
0	15		Cum	1	15.00	3.80	0.04	2.28			
15	30		Cum	1	15.00	4.00	0.04	2.40			
30	45		Cum	1	15.00	3.95	0.04	2.37			
45	60		Cum	1	15.00	3.65	0.04	2.19			
60	69.7		Cum	1	9.70	3.85	0.04	1.49			
		Sawmill Backside road									
0	15		Cum	1	15.00	5.25	0.04	3.15			
15	30		Cum	1	15.00	5.05	0.04	3.03			
30	45		Cum	1	15.00	5.35	0.04	3.21			
45	60		Cum	1	15.00	6.00	0.04	3.60			
60	75		Cum	1	15.00	5.85	0.04	3.51			
75	90		Cum	1	15.00	6.25	0.04	3.75			
90	92.7		Cum	1	2.70	6.25	0.04	0.68			
		H V V Valley									
		Gate to end point									
0	15		Cum	1	15.00	6.30	0.04	3.78			
15	30		Cum	1	15.00	6.75	0.04	4.05			
30	45		Cum	1	15.00	6.75	0.04	4.05			
45	60		Cum	1	15.00	6.80	0.04	4.08			
60	75		Cum	1	15.00	6.80	0.04	4.08			
75	90		Cum	1	15.00	6.80	0.04	4.08			
90	105		Cum	1	15.00	6.80	0.04	4.08			
105	120		Cum	1	15.00	6.80	0.04	4.08			
120	135		Cum	1	15.00	6.80	0.04	4.08			
135	150		Cum	1	15.00	6.80	0.04	4.08			
150	165		Cum	1	15.00	6.80	0.04	4.08			
165	180		Cum	1	15.00	6.75	0.04	4.05			

351.9

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
180	195		Cum	1	15.00	6.85	0.04	4.11			
195	210		Cum	1	15.00	7.05	0.04	4.23			
210	225		Cum	1	15.00	7.10	0.04	4.26			
225	240		Cum	1	15.00	6.85	0.04	4.11			
240	255		Cum	1	15.00	7.25	0.04	4.35			
255	270		Cum	1	15.00	7.50	0.04	4.50			
270	285		Cum	1	15.00	6.90	0.04	4.14			
285	300		Cum	1	15.00	6.75	0.04	4.05			
300	315		Cum	1	15.00	6.75	0.04	4.05			
315	330		Cum	1	15.00	6.70	0.04	4.02			
330	345		Cum	1	15.00	6.75	0.04	4.05			
345	360		Cum	1	15.00	6.80	0.04	4.08			
360	375		Cum	1	15.00	6.80	0.04	4.08			
375	390		Cum	1	15.00	6.85	0.04	4.11			
390	405		Cum	1	15.00	6.95	0.04	4.17			
405	419.3		Cum	1	14.30	7.15	0.04	4.09			
		End point to gate									
0	15		Cum	1	15.00	7.45	0.04	4.47			
15	30		Cum	1	15.00	7.10	0.04	4.26			
30	45		Cum	1	15.00	6.80	0.04	4.08			
45	60		Cum	1	15.00	6.85	0.04	4.11			
60	75		Cum	1	15.00	6.90	0.04	4.14			
75	90		Cum	1	15.00	6.90	0.04	4.14			
90	105		Cum	1	15.00	6.90	0.04	4.14			
105	120		Cum	1	15.00	6.95	0.04	4.17			
120	135		Cum	1	15.00	7.05	0.04	4.23			
135	150		Cum	1	15.00	7.50	0.04	4.50			
150	165		Cum	1	15.00	7.30	0.04	4.38			
165	180		Cum	1	15.00	6.75	0.04	4.05			
180	195		Cum	1	15.00	7.15	0.04	4.29			
195	210		Cum	1	15.00	7.20	0.04	4.32			
210	225		Cum	1	15.00	6.90	0.04	4.14			
225	240		Cum	1	15.00	6.85	0.04	4.11			
240	255		Cum	1	15.00	6.75	0.04	4.05			
255	270		Cum	1	15.00	6.70	0.04	4.02			
270	285		Cum	1	15.00	6.70	0.04	4.02			
285	300		Cum	1	15.00	6.75	0.04	4.05			
300	315		Cum	1	15.00	6.80	0.04	4.08			
315	330		Cum	1	15.00	6.65	0.04	3.99			
330	345		Cum	1	15.00	6.65	0.04	3.99			
345	360		Cum	1	15.00	6.80	0.04	4.08			
360	375		Cum	1	15.00	6.85	0.04	4.11			
375	390		Cum	1	15.00	6.90	0.04	4.14			
390	393.9		Cum	1	3.90	6.90	0.04	1.08			
		Dr Apj Abdul kalam Road									

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
0	15		Cum	1	15.00	5.50	0.04	3.30			
15	30		Cum	1	15.00	4.15	0.04	2.49			
30	45		Cum	1	15.00	4.30	0.04	2.58			
45	60		Cum	1	15.00	4.35	0.04	2.61			
60	75		Cum	1	15.00	4.35	0.04	2.61			
75	90		Cum	1	15.00	4.40	0.04	2.64			
90	105		Cum	1	15.00	4.40	0.04	2.64			
105	123.6		Cum	1	18.60	4.25	0.04	3.16			
		Cross Road									
0	15		Cum	1	15.00	6.05	0.04	3.63			
15	30		Cum	1	15.00	5.60	0.04	3.36			
30	46		Cum	1	16.00	6.05	0.04	3.87			
		Ayyappa Temple Road									
0	15		Cum	1	15.00	5.25	0.04	3.15			
15	30		Cum	1	15.00	5.20	0.04	3.12			
30	45		Cum	1	15.00	5.05	0.04	3.03			
45	60		Cum	1	15.00	4.90	0.04	2.94			
60	75		Cum	1	15.00	4.65	0.04	2.79			
75	90		Cum	1	15.00	4.70	0.04	2.82			
90	105		Cum	1	15.00	5.05	0.04	3.03			
105	120		Cum	1	15.00	5.40	0.04	3.24			
120	135		Cum	1	15.00	5.70	0.04	3.42			
135	150		Cum	1	15.00	6.40	0.04	3.84			
150	165		Cum	1	15.00	6.35	0.04	3.81			
165	177		Cum	1	12.00	8.55	0.04	4.10			
		Aveksha Hospital Beside									
0	15		Cum	1	15.00	6.25	0.04	3.75			
15	30		Cum	1	15.00	5.50	0.04	3.30			
30	45		Cum	1	15.00	5.35	0.04	3.21			
45	60		Cum	1	15.00	5.25	0.04	3.15			
60	75		Cum	1	15.00	5.30	0.04	3.18			
75	90		Cum	1	15.00	5.25	0.04	3.15			
90	105		Cum	1	15.00	5.15	0.04	3.09			
105	120		Cum	1	15.00	5.05	0.04	3.03			
120	135		Cum	1	15.00	5.55	0.04	3.33			
135	150		Cum	1	15.00	5.70	0.04	3.42			
150	165		Cum	1	15.00	5.30	0.04	3.18			
165	180		Cum	1	15.00	5.30	0.04	3.18			
180	195		Cum	1	15.00	5.30	0.04	3.18			
195	210		Cum	1	15.00	5.30	0.04	3.18			
210	225		Cum	1	15.00	5.35	0.04	3.21			
225	240		Cum	1	15.00	5.45	0.04	3.27			
240	255		Cum	1	15.00	5.35	0.04	3.21			
255	270		Cum	1	15.00	5.25	0.04	3.15			

Contractor PMC Assistant Engineer Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
270	285		Cum	1	15.00	5.30	0.04	3.18		657.72	
285	297.7		Cum	1	12.70	5.40	0.04	2.74			
297.7	300.8		Cum	1	3.10	5.50	0.04	0.68			
		3rd Main Road Varadha raj Swammi Temple									
0	15		Cum	1	15.00	6.00	0.04	3.60			
15	30		Cum	1	15.00	5.30	0.04	3.18			
30	45		Cum	1	15.00	5.35	0.04	3.21			
45	60		Cum	1	15.00	5.00	0.04	3.00			
60	78		Cum	1	18.00	6.40	0.04	4.61			
		Varadh Raj Nagar 2nd phase Connect To School									
0	30		Cum	1	30.00	5.80	0.04	6.96			
30	60		Cum	1	30.00	5.50	0.04	6.60			
60	90		Cum	1	30.00	5.45	0.04	6.54			
90	120		Cum	1	30.00	5.55	0.04	6.66			
120	150		Cum	1	30.00	5.35	0.04	6.42			
150	180		Cum	1	30.00	5.20	0.04	6.24			
180	210		Cum	1	30.00	5.70	0.04	6.84			
210	232.6		Cum	1	22.60	5.95	0.04	5.38			
		Varadh Raj Nagar 2nd phase Connect To School #41/A Janies Shalom									
0	30		Cum	1	30.00	4.35	0.04	5.22			
30	37.3		Cum	1	7.30	4.50	0.04	1.31			
		Varada Raj nagar 2nd Main									
0	30		Cum	1	30.00	5.80	0.04	6.96			
30	60		Cum	1	30.00	5.50	0.04	6.60			
60	90		Cum	1	30.00	5.45	0.04	6.54			
90	120		Cum	1	30.00	5.55	0.04	6.66			
120	150		Cum	1	30.00	5.35	0.04	6.42			
150	178.7		Cum	1	28.70	5.20	0.04	5.97			
		Varada Raj nagar 7th Cross									
0	30		Cum	1	30.00	3.95	0.04	4.74			
30	60		Cum	1	30.00	3.40	0.04	4.08			
60	64.7		Cum	1	4.70	2.95	0.04	0.55			
		Green Court (Green Valley's Shelters Sri Nidhi Layout.								788.66	

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
0	30		Cum	1	30.00	5.65	0.04	6.78		128.66	
30	60		Cum	1	30.00	5.10	0.04	6.12			
60	90		Cum	1	30.00	5.20	0.04	6.24			
90	120		Cum	1	30.00	5.20	0.04	6.24			
120	138		Cum	1	18.00	5.05	0.04	3.64			
		ganesh Layout Terrazio Apartment (Near Sri Nidhi Layout)									
0	26		Cum	1	26.00	4.90	0.04	5.10			
27.2	57.2		Cum	1	30.00	5.15	0.04	6.18			
57.2	69.2		Cum	1	12.00	4.75	0.04	2.28			
		ganesh Layout Terrazio Apartment (Near Sri Nidhi Layout)									
0	27		Cum	1	27.00	4.80	0.04	5.18			
		Sri nidhi layout 8th D Main Road									
0	30		Cum	1	30.00	5.10	0.04	6.12			
30	60		Cum	1	30.00	4.95	0.04	5.94			
60	90		Cum	1	30.00	4.95	0.04	5.94			
90	107		Cum	1	17.00	4.85	0.04	3.30			
		Sri nidhi layout 8th A Main Road									
0	30		Cum	1	30.00	5.15	0.04	6.18			
30	60		Cum	1	30.00	5.25	0.04	6.30			
60	96.8		Cum	1	36.80	5.40	0.04	7.95			
		Singapura Paradaise #6 Sri Nidhi									
0	30		Cum	1	30.00	4.70	0.04	5.64			
30	61		Cum	1	31.00	4.75	0.04	5.89			
0	30		Cum	1	30.00	4.30	0.04	5.16		102.28	
30	69		Cum	1	39.00	4.90	0.04	7.64			
							TOTAL	899.84		9461.82	8514107.08

Item no.20	**Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. and as per the direction of Engineer in charge of the work.**
Measurements taken on	

PRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work : Package-8, includes 3 Works of Rs.200.00lakhs.1) IMPROVEMENTS TO ROADS AND DRAINS AT LAKKAPPA LAYOUT, MARIYAMMA BLOCK, HVY VALLEY & MUNRAMAYYA BLOCK IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 60.00 2) IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJA NAGARA, BALAJI LAYOUT, SIMHADRI LAYOUT, MUNISWAMAPPA LAYOUT, PAKRUTHI LAYOPUT,EXPRESS LAYOUT & GREEN VALLEY LAYOUT IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 90.00 Lakhs 3) IMPROVEMENTS TO ROADS AND DRAINS AT KALTURU LAYOUT & GANGAMMA GUDI AREA, DEVAPPA LAYOUT, RAMACHANDRAPURA AREA IN WARD NO. 11 KUVEMPUNAGARA. Est Cost 50.00 Lakhs

Agency: Sri. B.B Umesh #385/1, Near Anjeyana Temple, Bettahalsur Village & (p) Bangalore- 562157.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks	Rate in RS.	Amount in RS.
		Gangamma gudi police station Road									
		Edge line									
0	102.1		Sqm	2	102.10	0.10		20.42			
		center line									
0	102.1		Sqm	0.50	102.10	0.10		5.11			
		Culvert									
		Edge line									
0	145.9		Sqm	2	145.90	0.10		29.18			
		center line									
0	145.9		Sqm	0.5	145.90	0.10		7.30			
		Sri Vidhyalaya higher primery School road									
		Edge line									
0	54.8		Sqm	2	54.80	0.10		10.96			
		center line									
0	54.8		Sqm	0.5	54.80	0.10		2.74			
		Govt School Road									
		center line									
0	79		Sqm	0.5	79.00	0.10		3.95			
		T P Kailasam Road									
		center line									
0	72		Sqm	0.5	72.00	0.10		3.60			
		Tippu sulthan road									
		center line									
0	73		Sqm	0.5	73.00	0.10		3.65			
		R R Store Kuvempunagara 2nd stage Main Road									
		center line									
0	100.8		Sqm	0.5	100.80	0.10		5.04			
		Choudappa road									
		center line									
0	65.4		Sqm	0.5	65.40	0.10		3.27			
		Triveni Road									
		center line									
0	55		Sqm	0.5	55.00	0.10		2.75			
		4th Cross kuvempunagara 1st Stage									
		center line									

Contractor

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer